



## GGUSD - Measure A Modernization Cabinet Update

	Site	Scope	Start Date	Completion Date	Status Update
1	<b>Brookhurst ES</b>	Infrastructure	9/10/2011		<b>Complete</b>
2	<b>Eisenhower ES</b>	Infrastructure	9/10/2011		<b>Complete</b>
3	<b>Excelsior ES</b>	Infrastructure	9/10/2011		<b>Complete</b>
4	<b>Heritage ES</b>	Infrastructure	9/10/2011		<b>Complete</b>
5	<b>Northcutt ES</b>	Infrastructure	9/10/2011		<b>Complete</b>
6	<b>Simmons ES</b>	Infrastructure	9/10/2011		<b>Complete</b>
7	<b>Wakeham ES</b>	Infrastructure	9/10/2011		<b>Complete</b>
8	<b>Woodbury ES</b>	Infrastructure	9/10/2011		<b>Complete</b>
9	<b>Bell IS</b>	Modernization	9/10/2012	5/31/2013	Nurses Restroom was completed on 12/4 Processing Closeout
10	<b>Brookhurst ES</b>	Modernization	9/10/2012	7/31/2013	Parking Lot Resurfacing will commence over Winter Break - Processing Closeout
11	<b>Enders ES</b>	Modernization	9/10/2012	7/31/2013	Processing Closeout
12	<b>Garden Park ES</b>	Modernization	9/10/2012	5/31/2013	Processing Closeout
13	<b>Monroe ES</b>	Modernization	9/10/2012	5/31/2013	Processing Closeout
14	<b>Wakeham ES</b>	Modernization	9/10/2012	7/31/2013	Proposing Relocation of SPED in June of 14' to Enders, Leased Portable to be Removed - Processing Closeout
15	<b>Simmons ES</b>	Modernization	10/1/2012	7/31/2013	Processing Closeout
16	<b>Bryant ES</b>	Modernization	6/20/2013	3/14/2014	Phase 3 turned over 11/18, Phase 4 began 11/25. <span style="color: red;">Parking Lot Resurfacing over Winter Break.</span>



## GGUSD - Measure A Modernization Cabinet Update

	Site	Scope	Start Date	Completion Date	Status Update
17	<b>Clinton ES</b>	Modernization	6/20/2013	3/14/2014	Phase 2 turned over 10/25, Phase 3 began 10/26.
18	<b>Eisenhower ES</b>	R.R. Upgrades	6/20/2013	8/16/2013	Processing Closeout
19	<b>Eisenhower ES</b>	R.R. Upgrades	6/20/2013	8/16/2013	Processing Closeout
20	<b>Evans ES</b>	Modernization	6/20/2013	3/14/2014	Phase 2 turned over 11/15, Phase 3 began 11/17 and on-going.
21	<b>Excelsior ES</b>	R.R. Upgrades	6/20/2013	8/16/2013	Processing Closeout
22	<b>Excelsior ES</b>	R.R. Upgrades	6/20/2013	8/16/2013	Processing Closeout
23	<b>Hazard ES</b>	Modernization	6/20/2013	3/14/2014	Phase 3 under construction. Punch walk and turnover week of Jan 16, 2014. <b>Parking lot resurfacing over winter break. Installation of Fencing to Safe off Campus</b>
24	<b>Lawrence ES</b>	Modernization	6/20/2013	1/25/2014	Relocate to Chapman: Project is on schedule and is currently 90% complete. <b>Resurfacing of Playground Asphalt Jan of 14'.</b>
25	<b>Marshall ES</b>	Modernization	6/20/2013	1/25/2014	Relocate to Monroe: Project is on schedule at 95% complete. <b>Resurfacing of Playground Asphalt Jan of 14'.</b>
26	<b>Mitchell ES</b>	Modernization	6/20/2013	1/10/2014	Phase 2 turned over 11/7, Phase 3 began 11/12.
27	<b>Newhope ES</b>	Modernization	6/20/2013	3/14/2014	Phase 3 classroom work in progress. <b>Demolition of 2 modular buildings that house 4 classrooms to begin 12/21.</b>
28	<b>Northcut ES</b>	R.R. Upgrades	6/20/2013	8/16/2013	Processing Closeout
29	<b>Northcutt ES</b>	R.R. Upgrades	6/20/2013	8/16/2013	Processing Closeout
30	<b>Peters K-3</b>	Modernization	6/20/2013	5/16/2014	Phase 3 is scheduled to be turned over in the afternoon on 12/10. Phase 4 fencing and demolition will begin 1/13.
31	<b>Rosita ES</b>	Modernization	6/20/2013	3/14/2014	Phase 2 turned over 11/9, Portable Ramps and Framing of Restrooms is ongoing. <b>Parking Lot and Play ground Asphalt will be resurfaced over Winter Break Tentative finish of 1/17</b>
32	<b>Russell ES</b>	Modernization	6/20/2013	3/14/2014	Phase 3 turn over on 12/14, Phase 4 began with demolition, Abatement on Classrooms, and Restrooms. <b>Parking Lot and Playground Asphalt will be resurfaced over Winter Break</b>



## GGUSD - Measure A Modernization Cabinet Update

	Site	Scope	Start Date	Completion Date	Status Update
33	<b>Skylark ES</b>	Modernization	6/20/2013	1/25/2014	Project is 95% complete
34	<b>Warren ES</b>	Modernization	6/20/2013	1/10/2014	Phase 2 turned over 11/22, Phase 3 began 11/22.
35	<b>Woodbury ES</b>	R.R. Upgrades	6/20/2013	8/16/2013	Processing Closeout
36	<b>Woodbury ES</b>	R.R. Upgrades	6/20/2013	8/16/2013	Processing Closeout
37	<b>Zeyen ES</b>	Modernization	6/20/2013	1/25/2014	Relocate to Chapman: Project is on schedule at 90% complete
38	<b>Crosby ES</b>	Modernization	12/1/2013	8/-/2014	Phase 1 move out occurred on 12/13. Contractor is mobilizing. Phase 1 start 12/23/13.
39	<b>Morningside ES</b>	Modernization	12/1/2013	8/-/2014	Phase 1 move occurred on 12/14. Contractor is currently mobilizing. Phase 1 start 12/23/13.
40	<b>Murdy ES</b>	Modernization	12/1/2013	8/-/2014	Phase 1 move occurred on 12/14. Contractor is currently mobilizing. Phase 1 start 12/23/13.
41	<b>Riverdale ES</b>	Modernization	12/1/2013	8/-/2014	Phase 1 move out 12/20. Contractor mobilizing. Phase 1 start 12/23/13.
42	<b>Violette ES</b>	Modernization	12/1/2013	8/-/2014	Phase 1 move occurred on 12/14. Contractor is currently mobilizing. Phase 1 start 12/23/13.
43	<b>Barker ES</b>	Modernization	12/2/2013	4/11/2014	Construction started on 11/25/13
44	<b>Heritage ES</b>	Modernization	3/1/2014	8/-/2014	Received Proposals on 12/18/13 - Phase 1 Move out is scheduled for 2/12, Construction to begin 3/4. Staff has been Notified about Demolition of Lounge.
	<b>Portables</b>	Interim Housing	4/1/2014	9/-/2014	Elementary Schools - Allen, Cook, Eisenhower, Excelsior, Northcutt, Parkview, Sunnyside, Woodbury
45	<b>Allen ES</b>	Modernization	6/1/2014	3/-/2015	In Contract, Pre-Construction Meetings are ongoing
46	<b>Anthony ES</b>	Modernization	6/1/2014	12/-/2014	Received Proposals on 12/19/13 - Preparing for Relocation to Monroe
47	<b>Carver ES</b>	Modernization	6/1/2014	3/-/2015	In Contract, Pre-Construction Meetings are ongoing



## GGUSD - Measure A Modernization Cabinet Update

	Site	Scope	Start Date	Completion Date	Status Update
48	<b>Cook ES</b>	Modernization	6/1/2014	3/-/2015	In Contract, Pre-Construction Meetings are ongoing. <b>Proposed Relocation of ARC to Mendenhall.</b>
49	<b>Eisenhower ES</b>	Modernization	6/1/2014	3/-/2015	In Contract, Pre-Construction Meetings are ongoing. <b>Staff has been Notified about Demolition of Lounge.</b>
50	<b>Excelsior</b>	Modernization	6/1/2014	<b>12/-/2014</b>	<b>Received Proposals on 12/18/13 - Preparing for MOD Interim Housing Placement</b>
51	<b>Gilbert ES</b>	Modernization	6/1/2014	3/-/2015	In Contract, Pre-Construction Meetings are ongoing
52	<b>Northcutt ES</b>	Modernization	6/1/2014	<b>12/-/2014</b>	<b>Received Proposals on 12/18/13 - Preparing for MOD Interim Housing Placement</b>
53	<b>Parkview ES</b>	Modernization	6/1/2014	3/-/2015	In Contract, Pre-Construction Meetings are ongoing. <b>Parking Lot/Playground fencing installed to Safe-Off Campus</b>
54	<b>Patton ES</b>	Modernization	6/1/2014	3/-/2015	In Contract, Pre-Construction Meetings are ongoing
55	<b>Sunnyside ES</b>	Modernization	6/1/2014	<b>12/-/2014</b>	<b>Received Proposals on 12/19/13 - Preparing for MOD Interim Housing Placement</b>
56	<b>Woodbury ES</b>	Modernization	6/1/2014	3/-/2015	In Contract, Pre-Construction Meetings are ongoing. <b>Proposed Relocation of SPED to Enders.</b>
	<b>Portables</b>	Interim Housing	<b>6/-/2014</b>	<b>11/-/2014</b>	<b>Intermediate/ High Schools - Doig IS, Garden Grove HS, Jordan IS, La Quinta HS, McGarvin IS, Pacifica HS, Rancho Alamitos HS, Walton IS</b>
57	<b>Doig IS</b>	Modernization	12/1/2014	12/-/2015	Realigning contract documents.
58	<b>Garden Grove HS</b>	Modernization	12/1/2014	8/-/2017	<b>Realigning contract documents. Designing Storm Drain System. Press Boxes and Baseball Dugouts removed and fencing scheduled to be installed at dugouts over Winter</b>
59	<b>Jordan IS</b>	Modernization	12/1/2014	12/-/2015	Realigning contract documents.
60	<b>Jordan Learning Center HS</b>	Modernization	12/1/2014	12/-/2015	Realigning contract documents. <b>Proposed move to Bolsa Grande HS during Modernization</b>
61	<b>La Quinta HS</b>	Modernization	<b>12/1/2014</b>	8/-/2016	<b>Preparing for Admin Interim Housing. Boring (30) for soils tests is scheduled to start on Saturday 12/21/13 and will be completed by Friday 1/3/14. Received INS. Claim - Preparing Response</b>
62	<b>McGarvin IS</b>	Modernization	12/1/2014	12/-/2015	Realigning contract documents. <b>Locker Removal Scheduled for 6/23/14</b>



## GGUSD - Measure A Modernization Cabinet Update

	Site	Scope	Start Date	Completion Date	Status Update
63	<b>Pacifica HS</b>	Modernization	12/1/2014	8/-/2016	Preparing for Admin Interim Housing. Boring (30) for soils tests is scheduled to start on Saturday 12/21/13 and will be completed by Friday 1/3/14.
64	<b>Rancho Alamitos HS</b>	Modernization	12/1/2014	8/1/2016	Early Start for IS Low Voltage Systems (clock, bell, paging, phones). Starting Friday 12/20/13 at 3 PM. Completion date is 1/3/14.
65	<b>Walton IS</b>	Modernization	12/1/2014	12/-/2015	Realigning contract documents. Proposed adding entry door at front of Admin Building.
66	<b>Hill ES</b>	Modernization	4/1/2015	12/-/2015	Received Proposals on 12/19/13 - Pre-Construction Meetings ongoing
67	<b>Faylane ES</b>	Modernization	6/1/2015	3/-/2016	In Contract, Pre-Construction Meetings are ongoing
68	<b>Mark Twain ES</b>	Modernization	6/1/2015	3/-/2016	In Contract, Pre-Construction Meetings are ongoing. Proposed Relocation to Champman for MOD.
69	<b>Paine ES</b>	Modernization	6/1/2015	12/-/2015	Received Proposals on 12/19/13 Pre-Construction meetings ongoing
70	<b>Post ES</b>	Modernization	6/1/2015	3/-/2016	In Contract, Pre-Construction Meetings are ongoing
71	<b>Stanford ES</b>	Modernization	6/1/2015	3/-/2016	In Contract, Pre-Construction Meetings are ongoing
72	<b>Alamitos IS</b>	Modernization	12/1/2015	12/-/2016	Realigning contract documents.
73	<b>Fitz IS</b>	Modernization	12/1/2015	12/-/2016	Realigning contract documents. Proposed relocation of Admin office to Library due to Admin Building not located at front of school.
74	<b>Irvine IS</b>	Modernization	12/1/2015	12/-/2016	Realigning contract documents.
75	<b>Lake IS</b>	Modernization	12/1/2015	12/-/2016	Realigning contract documents.
76	<b>Bolsa Grande HS</b>	Modernization	6/1/2016	1/1/2018	Realigning contract documents.
77	<b>Carrillo ES</b>	Modernization	6/1/2016	3/-/2017	In Contract, Pre-Construction Meetings are ongoing
78	<b>Stanley ES</b>	Modernization	6/1/2016	3/-/2017	In Contract, Pre-Construction Meetings are ongoing



## GGUSD - Measure A Modernization Cabinet Update

	Site	Scope	Start Date	Completion Date	Status Update
79	<b>Los Amigos HS</b>	Modernization	12/1/2016	8/1/2018	Realigning contract documents.
80	<b>Ralston IS</b>	Modernization	12/1/2016	1/1/2018	Realigning contract documents.
81	<b>Santiago HS</b>	Modernization	12/1/2016	8/1/2018	Realigning contract documents. Locker Installation Pending Removal of McGarvin IS lockers

## GGUSD - Facilities Projects

	District Office	Data Room			Installation of Generator - Replacement of Existing HVAC System
	All MOD Schools	REMS		30%	Preparing Drawings for Principal downloads - Painting of Letters on roofs
	Santiago HS	Door Replacement	12/23/2013		Replacement of MPR Doors for ADA, Fire Code