

Garden Grove Unified School District

Facilities Study Session for Modernization

January 15, 2013



MEASURE
A
School Bond

Summary



<p>Round 1 Summer 2012</p>	<ul style="list-style-type: none">• Eight Utility Contracts in Summer 2012• <i>Brookhurst, Simmons & Wakeham</i>• <i>Phase 1 – Utilities only: Eisenhower, Excelsior, Heritage, Northcutt & Woodbury</i>
<p>Round 2 Fall 2012 – Summer 2013</p>	<ul style="list-style-type: none">• Seven Contracts in Fall 2012 – Summer 2013• <i>4 Complete Schools: Enders, Garden Park, Monroe & Bell Inter.</i>• <i>3 Phase-2 Schools building work: Brookhurst, Simmons & Wakeham</i>
<p>Round 3 Early Winter Start for: Construction - Summer 2013 – Summer 2014</p>	<ul style="list-style-type: none">• Fourteen Contracts for complete modernizations: Utilities and Buildings• <i>School list to follow</i>

Round 3 Strategy and schedule

- Some projects are grouped for economy of scale.
- Groupings take advantage of similar design schools.
- Some projects are left singular for smaller contractors.
- Summer “Phased Sites” will include utilities and common buildings:
 - > Administration building
 - > Multi Purpose Building
 - > As much as reasonably possible.
- Relocated sites will also have an aggressive summer and may complete early 2014.

Modernization Projects

Spring 2012 – Summer 2013



- **Group 1 (ES-01)**
 - Newhope – On-Site/Phased
- **Group 2 (ES-02)**
 - Clinton – On-Site/Phased
 - Evans – On-Site/Phased
 - Mitchell – On-Site/Phased
- **Group 3 (ES-03)**
 - Peters - On-Site/Phased
- **Group 4 (ES-05)**
 - Hazard - On-Site/Phased
 - Warren – On-Site/Phased
- **Group 5 (ES-06)**
 - Marshall – Relocate to: Monroe
 - Rosita - On-Site/Phased
 - Russell - On-Site/Phased
- **Group 6 (ES-08)**
 - Bryant - On-Site/Phased
- **Group 7 (ES-10)**
 - Skylark – Relocate to: Clinton, Eisenhower, or Riverdale
- Zeyen – Relocate to: Chapman
- **Group 8 (ES-11)**
 - Lawrence – Relocate to: Chapman

Contract Award Considerations

- ◉ Invitation RFP/Q Process for Lease/Lease-back delivery method
 - > Price Comparison
 - Initial comparison to achieve proper pricing and value
 - Compare to other contractors
 - Compare to estimates
 - Compare value of groupings to contractor capacity
 - Secondary value to capacity ratio
 - > Contractor Capacity Comparison
 - General Contractor proposed staff and references
 - Sub-contractor proposed staff, references and capacity
 - Contractor experience with multiple concurrent projects
 - > Recommendations for award of Round 3 projects are planned to be presented at February 19th Board of Education meeting

OPSC / SAB Funding Update

- Funding Received
 - > Four Projects
 - Round 2
 - Enders, Garden Park, Monroe, & Bell Intermediate
- Current SAB approval for funding
 - > Twenty-two Projects
 - Round 1
 - Brookhurst, Eisenhower, Excelsior, Heritage, Northcutt, Simmons, Wakeham, & Woodbury
 - Round 3
 - Bryant, Clinton, Evans, Hazard, Lawrence, Marshall, Mitchell, Newhope, Peters, Rosita, Russell, Skylark, Warren, & Zeyen
- These total Twenty-six projects; more than one third of our program
 - > Thirty-nine projects remaining on unfunded list
- OPSC/SAB is looking at changing requirements of PIF (Priorities – In – Funding) participation